



PROJECT *Update*

Issue No. 3 - July 2020

Phase 2A: Arden Service Area Pipe and Meter Installation Project

Project Updates

As of early July, Teichert has installed over 13,000 feet of pipe with the Phase 2A Arden Service Area Pipe and Meter Installation Project (Phase 2A Project). The new water mains were installed along American River Dr., Watt Ave., Hathaway Ct., Callnon Ct., Mering Ct., Sierra Oaks Dr., Lawson Way, Larch Ln., Clemens Way, Ross Way, Bancroft Way, White Oak Ct., Baldwin Way and part of Huntington Rd. At this time, the water main installation is 75% complete (see map attached). Additionally, 40% of the water services have been installed along American River Dr., Watt Ave., Hathaway Ct., Callnon Ct., Mering Ct. and Sierra Oaks Dr. Teichert will continue water main installation heading west on Huntington Rd., Shields Ct. and Burbank Way. Water service installations will continue along Sierra Oaks Dr. and neighboring streets. At this time the water mains remain empty until proper testing, disinfecting and flushing is performed. Similarly, the new service connections from the meter boxes are not connected into the individual homes until we have confirmed the water main has been successfully tested.

If work is expected along your street or on your property, Teichert will place a notice on your door a few days prior to the start of the work. Please use this time to plan accordingly, and be sure to look out for “No Parking” signs and closed sidewalks. Also, remember to stay clear of the work area, as proper protective equipment is necessary for safety.

Additionally, the other project in the area to upgrade four drainage inlets along Huntington Rd. and American River Dr. will be performed within the next two months by North Star Construction. This work is separate from the Phase 2A Project. If you have any questions related to this work, please contact Manolo Ramirez at (916) 874-6106.

Lastly, we understand construction causes inconveniences, so we continue to thank you for your continued cooperation, patience and understanding throughout this unprecedented time.

Project Summary

- Begin Construction – March 2020
- Work completed: Layout and pothole of mainline, 75% of water main installation, 40% of service connections
- Work to be completed: Install remaining water main, pothole and install remaining service connections, test and disinfect new water main, tie-in existing mains to new system, set meters, remove and/or replace fire hydrants, restore street.
- End Construction – Expected November 2020

Project Webpage

Please visit: www.scwa.net and search “Phase 2A - Arden Service Area Pipe and Meter Installation Project” for the latest updates and project information or scan the following QR code with a smartphone camera and click the link to be redirected to the Project Subscription page. This page will allow you to sign up and receive instant construction updates from the project team by selecting your subscription type (email or phone), entering your preferred email address or wireless number and clicking submit.



SCAN ME

Questions or Concerns?

Contact Sacramento County Water Agency’s Project Manager, Helen Rocha at (916) 874-3070 or ArdenServiceMeters@sacounty.net.

Contact Information

SCWA Project Manager, Helen Rocha

Phone: (916) 874-3070

E-mail: ArdenServiceMeters@sacounty.net

Lead Construction Manager, Ricardo Bedoy

Phone: (408) 838-9572

Service Line Inspector, Peter Reagan

Phone: (916) 529-6537

Lead Inspector, Tom Gomes

Phone: (530) 913-1872

Teichert Energy & Utilities Group, Inc.





Contractor Project Manager: Bryan Hansen

Phone: (916) 438-8524

Phase 2A - Arden Service Area Pipe and Meter Installation Project

SCWA ARDEN SERVICE AREA PHASE 2A PROJECT BOUNDARY

AS OF FRIDAY JULY 10, 2020

LEGEND	
	PROJECT BOUNDARY
	PROPOSED WATER MAIN
	INSTALLED WATER MAIN
	PROPOSED DRAINAGE IMPROVEMENTS

