



# PROJECT *Update*

Issue No. 2 - June 2020

## Phase 2A: Arden Service Area Pipe and Meter Installation Project

### Project Updates

As of late May, Teichert has installed over 4,000 feet of pipe along American River Drive, Watt Avenue, Hathaway Court, Callnon Court and Mering Court with the Phase 2A Arden Service Area Pipe and Meter Installation Project (Phase 2A Project). The overall water main installation is 23% complete (see map attached). In June, Teichert will begin water main installation along Sierra Oaks Drive. Pothole work required for the water main installation was completed, however, during the service line connection, Teichert will perform additional potholing on each property to verify the point of connection from the home to the meter.

If work is expected along your street, Teichert will place a notice on your door a few days prior to the start of construction. Please use this time to plan accordingly, and be sure to look out for “No Parking” signs and closed sidewalks. Also, remember to stay clear of the work area as proper protective equipment is necessary for safety.

SCWA has coordinated with the Department of Water Resources’ (DWR) Drainage Design Staff to examine selected inlets before street restoration occurs as part of the Phase 2A Project. North Star Construction and Engineering Inc. will be working separately from Teichert to upgrade inlets at four locations along Huntington Road and American River Drive (see map with blue rectangles). Construction updates regarding this work will be provided on the Phase 2A Project webpage and through the Phase 2A Project subscription. If you have any questions related to this work, please contact Manolo Ramirez at (916) 874-6106.

Lastly, we understand construction causes inconveniences, so we truly thank you for your continued cooperation and understanding throughout this unprecedented time and construction of the Phase 2A Project.

### Project Summary

- Begin Construction – March 2020
- Work completed: Layout and pothole of mainline, 23% of water main installation
- Work to be completed: Remaining water main installation in residential streets, pothole and installation of service connections, test and tie-in new system, remove and/or replace fire hydrants, street restoration
- End Construction – Expected November 2020

### Project Webpage

Please visit: [www.scwa.net](http://www.scwa.net) and search “Phase 2A - Arden Service Area Pipe and Meter Installation Project” for the latest updates and project information or scan the following QR code with a smartphone camera and click the link to be redirected to the Project Subscription page. This page will allow you to sign up and receive instant construction updates from the project team by selecting your subscription type (email or phone), entering your preferred email address or wireless number and clicking submit.



SCAN ME

### Questions or Concerns?

Contact Sacramento County Water Agency’s Project Manager, Helen Rocha at (916) 874-3070 or [ArdenServiceMeters@sacounty.net](mailto:ArdenServiceMeters@sacounty.net).

### Contact Information

SCWA Project Manager, Helen Rocha

Phone: (916) 874-3070

E-mail: [ArdenServiceMeters@sacounty.net](mailto:ArdenServiceMeters@sacounty.net)

Lead Construction Manager, Ricardo Bedoy

Phone: (408) 838-9572

Lead Inspector, Tom Gomes

Phone: (530) 913-1872

Service Line Inspector, Peter Reagan

Phone: (916) 529-6537

Teichert Energy & Utilities Group, Inc.

Contractor Project Manager: Bryan Hansen

Phone: (916) 438-8524

## Phase 2A - Arden Service Area Pipe and Meter Installation Project

### SCWA ARDEN SERVICE AREA PHASE 2A PROJECT BOUNDARY

