



PROJECT *Update*

August 2025

Phase 4, 5, & 6: Arden Service Area Pipe and Meter Installation Project (Project)

Project Updates

SCWA's contractor, McGuire and Hester (M&H), has been working hard to construct the new water system and service connections throughout the remaining areas of Arden Park. As of August, M&H completed their first major milestone which included the water main installation for the entire Arden Service Area Project! M&H is required to pressure test, disinfect, and flush the pipes prior to connecting the new water mains into the existing system. Pipe testing is still underway, but has been completed in Phase A1, A2, C, D1, D2, E, and J (see map attached). Water mains in Phase F will be tested this month. A separate crew has been installing water services (from the water main to the meter) at each property and is approximately 70% completed. Individual water services for each property are crossed over to the new system once the water mains are fully tested and disinfected. Approximately 45% of properties in the Project have been crossed over to the new system.

As construction crews begin placing notifications for your street with barricades and door tags, please plan ahead to grant access for the work. When access is not granted to the property, the contractor cannot complete the water service connection or crossover, and water may be shut off when the existing water mains are abandoned. Paving is also planned to begin in September, please keep an eye for "No Parking" signs during this construction activity. If you have questions regarding the Project, please reach out via email or leave a message with the project hotline.

Lastly, although most customers have already signed their Permit for Temporary Entry (PTE), we have a handful of customers that have not signed the documents. If you were previously mailed a postcard requesting your cooperation to sign the PTE and meter location sheet, please contact the Project Liaison to set up an appointment to avoid any interruptions to your water.

Project Summary

- Begin Construction – October 2023
- Work Completed – Utility exploration, water main installation, 70% of water service installation, 45% of water service crossovers, 70% of fire hydrant installation, and Phase A1, A2, C, D1, D2, E, and J water main tie-ins
- Work Remaining – install remaining fire hydrants and water services, test and tie-in new system in Phase B, F, G, H, and I, complete remaining service crossovers, remove and/or replace existing fire hydrants, abandon old water mains, and restore streets
- End Construction – Tentative September 2026

Project Webpage

Please visit: www.ArdenServiceMeters.org for the latest updates and project information or scan the following QR code with a smartphone camera and click the link to be rerouted to the Project webpage.

Questions or Concerns?

Please reach out to the project team:

Project Engineer, Helen Rocha
Project Liaison, Patti Ransdell
Phone: (916) 874-3070
E-mail: ArdenServiceMeters@saccounty.gov



SCAN ME

Phase 4, 5, & 6-Arden Service Area Pipe and Meter Installation Project

