



# PROJECT *Update*

Issue No. 4 - August 2020

## Phase 2A: Arden Service Area Pipe and Meter Installation Project

### Project Updates

As of late-August, Teichert has completed installation of over 17,000 feet of pipe with the Phase 2A Arden Service Area Pipe and Meter Installation Project (Phase 2A Project). Additionally, all of the water service piping has been installed up to the meter boxes. Water mains remain empty until proper testing, disinfecting and flushing are performed, which is tentatively scheduled for the first week of September. Expect night work on Watt Ave., and day work on American River Dr. and nearby cul-de-sacs. Similarly, new service connections from the meter boxes back to the homes are not connected until we have confirmed the water main has been successfully tested. During the flushing of the new water mains, you will be seeing water discharged into storm drain inlets and sewer manholes throughout the project area. Please do not be alarmed by the volume of water needed to flush the new mains. Additionally, residents in and near this area may be affected by noise and lights during the course of the night work.

Teichert will set up traffic control where needed during pipe testing. Please use this time to plan accordingly, and be sure to look out for closed sidewalks and streets. Also, remember to stay clear of the work area.

Lastly, we thank you for your continued cooperation, patience and understanding throughout this unprecedented time with construction.

### Project Summary

- Begin Construction – March 2020
- Work completed: Installed water main, connected services, placed meter boxes
- Work to be completed: Test and disinfect new water main, tie-in existing mains to new system, set meters, perform service crossover, remove and/or replace fire hydrants, restore street.
- End Construction – Expected November 2020

### Project Webpage

Please visit: [www.scwa.net](http://www.scwa.net) and search “Phase 2A - Arden Service Area Pipe and Meter Installation Project” for the latest updates and project information or scan the following QR code with a smartphone camera and click the link to be redirected to the Project Subscription page. This page will allow you to sign up and receive instant construction updates from the project team by selecting your subscription type (email or phone), entering your preferred email address or wireless number and clicking submit.



SCAN ME

### Questions or Concerns?

Contact Sacramento County Water Agency's Project Manager, Helen Rocha at (916) 874-3070 or [ArdenServiceMeters@sacounty.net](mailto:ArdenServiceMeters@sacounty.net).

### Contact Information

SCWA Project Manager, Helen Rocha

Phone: (916) 874-3070

E-mail: [ArdenServiceMeters@sacounty.net](mailto:ArdenServiceMeters@sacounty.net)

Lead Construction Manager, Ricardo Bedoy

Phone: (408) 838-9572

Service Line Inspector, Peter Reagan

Phone: (916) 529-6537

Lead Inspector, Tom Gomes

Phone: (530) 913-1872

Teichert Energy & Utilities Group, Inc.

Contractor Project Manager: Bryan Hansen

Phone: (916) 438-8524

## Phase 2A - Arden Service Area Pipe and Meter Installation Project

# SCWA ARDEN SERVICE AREA PHASE 2A PROJECT BOUNDARY

