



PROJECT *Update*

Issue No. 5 - April 2022

Phase 2B: Arden Service Area Pipe and Meter Installation Project

Project Updates

As of April 7, Teichert has completed the water main installations for the entire project area and service crossovers in Area A and Area B (see map attached). At this time, Teichert is working on service crossovers in Area E and is testing, flushing and disinfecting the water main and service connections in Area C. Upon the successful testing and disinfection in Area C, Teichert will move forward with water main tie-ins and service crossovers. Testing and disinfection in Area D is tentatively scheduled to start the first week of May.

As part of a partnership with Sacramento County Department of Transportation, Teichert and its subcontractors are working to install ADA Ramps in the Right-of-Way throughout the project area. After the installation of ADA Ramps is completed, storm drain inlets will be restored at each location.

Teichert will continue placing door hangers a few days prior to the start of service crossovers. **If you are notified of a water service tie-in to your property, please plan for your water to be shut-off for the duration listed on the door hanger.** Follow direction for "No Parking" signs, closed sidewalks and stay clear of the work area for safety.

Please note, current road conditions are temporary and final paving is the last scope of work for this project. Paving in Area A and Area B is tentatively scheduled to start on April 11th, but the latest updates will be found on the Project webpage. **If you plan on using your vehicle and live on a road that will be closed for paving, please consider parking outside of the road closures marked by the "No Parking" barricades. Roads should reopen at the end of the work day when safe to drive and cones have been removed. Please refrain from driving on the road until crews have reopened road closures to help reduce any tire marks on the newly paved road.** We appreciate your patience and cooperation as we work to improve the water distribution system in your area.

Project Summary

- Begin Construction – July 2021
- Work Completed: Water main, water service connections, fire hydrant installation, water service crossovers in Area A & B, meters set in Area A & B, and abandonment of old water mains and fire hydrants in Area A & B
- Work Remaining: Install outstanding fire hydrants, water service crossovers in Area C, D & E, test and tie-in new system in Area C & D, set meters in Area C, D & E, remove and/or replace fire hydrants in Area C, D & E, abandon old water mains in Area C, D & E, install ADA ramps in Area A, C & D, and restore streets
- End Construction – Expected June 2022

Project Webpage

Please visit: www.ardenservicemeters.org for the latest updates and project information or scan the following QR code with a smartphone camera and click the link to be rerouted to the Project webpage.



Questions or Concerns?

Contact Sacramento County Water Agency's Project Manager, Helen Rocha at (916) 874-3070 or ArdenServiceMeters@saccounty.net.

Contact Information

Project Engineer, Helen Rocha
Phone: (916) 874-3070
E-mail: ArdenServiceMeters@saccounty.net

Lead Construction Manager, Ricardo Bedoy
Phone: (408) 838-9572




Lead Inspector, John Vega
Phone: (916) 709-9065

Service Line Inspector, Tom Gomes
Phone: (530) 913-1872

Teichert Construction
Contractor Project Manager: Philip Crummett
Phone: (916) 997-4525

Phase 2B-Arden Service Area Pipe and Meter Installation Project

SCWA ARDEN SERVICE AREA PHASE 2B PROJECT BOUNDARY

LEGEND	
	PROJECT BOUNDARY
	INSTALLED WATER MAIN
	SERVICE CROSSED OVER

**AS OF THURSDAY
APRIL 7, 2022**

