



PROJECT *Update*

Issue No. 1 - March 2023

Phase 3: Arden Service Area Pipe and Meter Installation Project

Purpose of this Newsletter

The Phase 3-Arden Service Area Pipe and Meter Installation Project (Project) has begun construction in your neighborhood! Teichert's construction crews started potholing in Zone A and Zone B (see map provided) to verify existing utilities prior to installing the water main. Crews will continue potholing in the order shown by the zones throughout the Project area. If work is expected on your property, Teichert will be placing a door hanger notification a few days prior.

Additionally, Teichert is staking individual hydrant and water meter locations per the design plans. Please do not remove these construction stakes. At this point, the only meter or fire hydrant location changes that will be considered are those posing constructability conflicts. Please keep in mind that the sequence of construction still requires the water main installation prior to the service line and meter installation on the individual properties. This means there will be a lag of time in between the stakes being posted and the meters and fire hydrants being installed. We ask that you monitor all children and pets inclined to move or remove the stakes.

Contact Information

Project Engineer, Helen Rocha
Project Liaison, Patti Ransdell
Phone: (916) 874-3070
E-mail: ArdenServiceMeters@saccounty.gov

Lead Construction Manager, Ricardo Bedoy
Phone: (408) 838-9572

Lead Inspector, John Vega
Phone: (916) 709-9065

Service Line Inspector, Tom Gomes
Phone: (530) 913-1872

Teichert Construction
Contractor Project Manager: Philip Crummett
Phone: (916) 997-4525

Background

The Project will abandon old distribution pipelines, install over 8 miles of new distribution pipelines within the street right-of-way, install 618 new service lines and meters, install new or replace 85 fire hydrants and 7 backflow prevention assemblies. Implementing this project will help: improve system reliability, provide additional fire-flow capacity, meet pipeline separation standards, lower operational and maintenance costs and meet the state mandate for water meter implementation.

Project Updates

- Board of Directors' Approval – June 7, 2022
- Bid Date – July 21, 2022
- Contract Awarded to Teichert Construction – September 27, 2022
- Begin Phase 3 Construction – November 2022
- End Construction – Tentative October 2024








Project Webpage

Please visit: www.ArdenServiceMeters.org for the latest updates and project information or scan the following QR code with a smartphone camera and click the link to be rerouted to the Project webpage.



Phase 3-Arden Service Area Pipe and Meter Installation Project

SCWA ARDEN SERVICE AREA PHASE 3 PROJECT BOUNDARY

LEGEND	
	PROJECT BOUNDARY
	ZONE A
	ZONE B
	ZONE C
	ZONE D
	ZONE E
	ZONE F

